



### **Long Valley Undergrounding Project**

**Week 10**

**December 7 – December 11**

This project is to underground nine power poles and accompanying overhead wires along Long Valley Road between the Community Center and Little Hollow Road.

Pipe laying, backfill, and pavement repairs will continue along Long Valley Road from the Association Building and continue eastward toward Hilltop Rd.

Primary work areas will be between the Community Center and Little Hollow Road. There will be temporary road closures with flaggers. Please drive carefully in this area.

### **Burbank Gate (Spring Valley Road) Construction**

**Week 2**

**December 7 – December 11**

This project is to install a new fiber line to the Burbank Gate (Spring Valley Road) guard house. Conduit installation is complete. Final pavement repair will follow at a future date.

### **Las Virgenes Municipal Water District**

**Jim Bridger Road Project**

**December 7 – December 11**

Construction is complete. Final punch list items will follow at a future date.

### **Las Virgenes Municipal Water District**

**Long Valley Road Project**

**December 7 – December 11**

All water shutdowns scheduled for Thursday (December 3, 2020) were canceled due to moderate Santa Ana winds that were due to affect the area from December 2 to December 5, 2020.

The District's contractor will continue to do moderate work this week, which includes paving the road, and fixing the bridle path. The water shutdown is now scheduled to occur December 7, 2020. Affected residents should receive a new door tag in the upcoming days that reflects the new shutdown date and time.